सेंट्रल ट्रांसमिशन यूटिलिटी ऑफ इंडिया लिमिटेड
(पावर ग्रिड कॉर्पोरेशन ऑफ इंडिया लिमिटेड के स्वामित्व में)
(भारत सरकार का उद्यम)
CENTRAL TRANSMISSION UTILITY OF INDIA LTD.
(A wholly owned subsidiary of Power Grid Corporation of India Limited)
(A Government of India Enterprise)

Ref: CTU/N/00/CMETS_NR/43 **Date:** 23-02-2026

As per distribution list

Subject: 43rd Consultation Meeting for Evolving Transmission Schemes in Northern Region-Minutes of Meeting

Dear Sir/Ma'am,

Please find enclosed the minutes of the 43rd Consultation Meeting for Evolving Transmission Schemes in Northern Region held on 12th January 2026 (Monday) through virtual mode.

The minutes are also available at CTU website (www.ctuil.in)

Thanking you,

Yours faithfully,

23/2/2026

(R V M M Rao)
Chief General Manager

Distribution List:

Chief Engineer (PSP&A – I) Central Electricity Authority Sewa Bhawan, R.K.Puram, New Delhi-110 066	**Member Secretary** Northern Regional Power Committee 18A, Shaheed Jeet Singh Sansanwal Marg, Katwaria Sarai, New Delhi – 110 016
Director (Power System) Solar Energy Corporation of India Ltd. D-3, 1st Floor, A wing, Religare Building, District Centre, Saket, New Delhi-110017	**Director** Ministry of New and Renewable Energy, Block 14, CGO Complex, Lodhi Road, New Delhi-110003
Director (SO) Grid Controller of India Limited (erstwhile POSOCO) 9th Floor, IFCI Towers, 61, Nehru Place, New Delhi-110 016	**Executive Director** Northern Regional Load Despatch Centre 18-A, Qutab Institutional Area, Shaheed Jeet Singh Sansanwal Marg, Katwaria Sarai, New Delhi– 110 016
Director (P & C) HPPTCL, Headoffice, Himfed Bhawan, Panjari, Shimla-171005 Himachal Pradesh	**Director(W&P)** UP Power Transmission Company Ltd. Shakti Bhawan Extn, 3rd floor, 14, Ashok Marg, Lucknow-226 001
Director (Technical) Punjab State Transmission Corporation Ltd. Head Office, The Mall, Patiala 147001, Punjab	**Director (Projects)** Power Transmission Corporation of Uttrakhand Ltd. Vidyut Bhawan, Near ISBT Crossing, Saharanpur Road, Majra, Dehradun.
Development Commissioner (Power) Power Development Department Grid Substation Complex, Janipur, Jammu	**Director (Technical)** Rajasthan Rajya Vidyut Prasaran Nigam Ltd. Vidyut Bhawan, Jaipur, Rajasthan-302005.
Member (Power) Bhakra Beas Management Board Sector-19 B, Madhya Marg, Chandigarh - 160019	**Superintending Engineer (Operation)** Electricity Circle, 5th Floor, UT Secretariat, Sector-9 D, Chandigarh - 161009
Director (Operations) Delhi Transco Ltd. Shakti Sadan, Kotla Road, New Delhi-110 002	**Director (Technical)** Haryana Vidyut Prasaran Nigam Ltd. Shakti Bhawan, Sector-6, Panchkula-134109, Haryana

Distribution List:

Executive Director (AM) POWERGRID Saudamini, Plot No.2, Power Grid Corporation of India Limited, Near, August Kranti Marg, Sector 29, Gurugram, Haryana 122001	**Executive Director (Engg. - S/s)** POWERGRID Saudamini, Plot No.2, Power Grid Corporation of India Limited, Near, August Kranti Marg, Sector 29, Gurugram, Haryana 122001
Shri Yogesh Kumar Sanklecha Sr Vice President ACME Solar Holdings Limited Plot No.: 152 Sector 44, Gurugram-122002 (Haryana) India Ph.: 8744060601, 9911299514 Email: yogesh@acme.in; apradhan@acme.in	**Shri Kamlesh kumar** Authorized Signatory Panipat Green Hydrogen Private Limited L&T Knowledge City, Gate No. 1, Corporate Block 3rd Floor, NH-8 Ajwa - Waghodia Crossing, Vadodara - 390019 Ph.: 9898127217, 9978969701 Email: kkg@larsentoubro.com; jayank.pandya@larsentoubro.com;
Shri Rajeev Mohan Dubey General Manager THDC India Limited Khurja STPP, THDC India Limited, Po-Dashara Kherli, Khurja, Uttar Pradesh Ph: 9411103524, 9897000747 Email: rmdubey@thdc.co.in; udittiwari@thdc.co.in	**Shri Jai Ram** Executive Engineer Haryana Vidyut Prasaran Nigam Limited C-6, Shakti Bhawan, Sector-6, Panchkula Ph.: 9354194826, 9316467204 Email: xensldcop@hvpn.org.in; sesldcop@hvpn.org.in;
Shri Veerendra Verma Sr.DEE/TRD/PRYJ Indian Railways Sr. Divisional Electrical Engineer (Traction Distribution), DRM Office, Nawab Yusuf Road, Prayagraj, Uttar Pradesh, PIN-211001 Ph: 9794837300, 9794868555 Email: srdeetrdald123@gmail.com; srdeetrdsplpryj@gmail.com;	

Minutes of 43rd Consultation Meeting for Evolving Transmission Schemes in Northern Region held on 12.01.2026

Confirmation of 42nd CMETS NR minutes:

It was informed that, the minutes of 42nd CMETS NR meeting held on 11.11.2025 were circulated vide CTU letter dated 28.11.2025. No comments were received by CTUIL regarding the same. Accordingly, minutes of 42nd CMETS NR meeting is confirmed as circulated. The 43rd CMETS NR meeting was held on 12.01.2026 in virtual mode. The list of participants in enclosed in **Annexure-I.**

It was informed that, in view of notification & effectiveness of 3rd Amendment of Connectivity & GNA Regulations 2022, the transition process is being carried out for applicable entities. Accordingly, the fresh connectivity applications shall be processed only after the completion of transition process. Hon'ble CERC vide suo moto order 14/SM/2025 dated 08.12.2025 has extended the timeline for transition under 3rd amendment for further 75 days beyond the 3 months window already provided from the date of effectiveness of 3rd amendment. Therefore, fresh connectivity applications shall be taken up at later stage after completion of transition process.

A. Applications for Connectivity deferred in 39th CMETS NR meeting:

Sl. No.	Application No. & Date	Name of Applicant	Project Location	Nature of Applicant	Installed Capacity (MW)	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
1.	2200001981 (28.04.2025)	THDC India Limited	Bulandshahr distt. Uttar Pradesh	REGS with installed capacity of 5 MW & above applying for Connectivity through electrical system of a generating station already having Connectivity to ISTS	11 (Solar)	Land BG route	11	15.06.2025	Aligarh (PG) S/s	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil (As per 8.2(a)(iii)) • Conn BG3: Rs.2 lakh/MW

It was informed that the application for grant of Connectivity of 11 MW(Solar) by M/s THDC India Limited was discussed in the 39th CMETS NR meeting held on 28.07.2025 and it was decided to grant the connectivity through the existing system.

Grid India in the 39th CMETS NR meeting had informed that, as per the existing practice, Khurja TPS which is having dual connectivity (STU & ISTS) is being scheduled by UP SLDC as the portion of allocation to UP (854.4 MW out of 1320 MW) is higher than ISTS portion (465.6 MW out of 1320 MW). Therefore, for this additional 11 MW being granted through same DTL with THDC Khurja as lead generator, scheduling is to be done by UP SLDC. UPPTCL in the 39th CMETS NR meeting had informed that they don't foresee any issue with scheduling of this additional 11 MW by UP SLDC and they shall ask UP SLDC to confirm the same in mail. The same was noted. However, no confirmation mail was received from UP SLDC in this regard.

Subsequently, 3rd amendment of GNA Regulations was made effective by CERC through gazette dated 09.09.2025. However, as the present application is less than 50 MW, there is no requirement of segregation of solar & non solar access for above connectivity application. Accordingly, this application was taken up for discussion in 43rd CMETS NR meeting.

THDC in the meeting informed that they had a discussion with UP SLDC regarding the same. However, they did not get any positive response from UP SLDC in this

Sl. No.	Application No. & Date	Name of Applicant	Project Location	Nature of Applicant	Installed Capacity (MW)	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement

regard. Due to non-confirmation from UP SLDC, THDC is unable to do QCA for the above project.

After deliberation, it was decided that separate mail will be sent to UP SLDC by CTUIL to confirm the scheduling of above THDC Solar project. Based on the response of UP SLDC application shall be taken up for discussion and grant again in the next meeting.

As decided in the meeting, CTUIL vide mail dated 13.01.2026 requested UP SLDC to confirm the scheduling of THDC 11 MW plant. Subsequently, M/s THDC India vide mail dated 17.02.2026 informed their decision to withdraw the above application. Accordingly, it was decided to close the application in line with GNA Regulations.

B. Applications for GNA_{RE} deferred in 41st meeting:

Sl No.	Application No. & Date	Name of the Applicant	Nature of applicant	GNA_{RE} within Region (MW)	GNA_{RE} outside Region (MW)	Total GNA_{RE} Required (MW)	Start date of GNA_{RE}	End date of GNA_{RE}
1	2200002261 (17.07.2025)	Panipat Green Hydrogen Private Limited	Bulk consumer (including Green Hydrogen / Green Ammonia) seeking to connect to ISTS directly	0	99	99	25.08.2027	25.12.2052

It was informed that the application for 99 MW GNA_{RE} by Panipat Green Hydrogen Pvt. Ltd. (PGHPL) was discussed in 41st CMETS NR meeting held on 10.10.2025 wherein it was proposed to grant GNA_{RE} to PGHPL with interconnection at 400/220 kV Jind(PG) S/s through 220 kV D/c line(DTL) with implementation of 500 MVA ICT at Jind (PG) S/s under PGHPL scope. PGHPL in the meeting informed that they had not anticipated the requirement of additional 500 MVA ICT augmentation at Jind S/s under their scope. PGHPL requested CTUIL to explore any other option where PGHPL can obtain GNA_{RE} without any augmentation.

CTUIL informed that as PGHPL in their application as well as in meeting had indicated 400/220 kV Jind S/s as the nearest ISTS point, the same was considered and studies were carried out for grant by CTUIL. However, CTU suggested that PGHPL to explore feasibility of connection at any other nearby ISTS substations like Sonipat, Kaithal etc. and inform the same to CTUIL within a week. PGHPL informed that they shall assess the same and inform CTUIL in a week time. Accordingly, it was decided that the above application shall be deliberated again in the next CMETS NR meeting based on further communication from PGHPL. Regarding options suggested by CTUIL, no response from M/s PGHPL were received.

Subsequently, PGHPL vide letter dated 21.11.2025 suggested to consider following options for connectivity to ISTS and requested CTUIL to explore the same:

1. LILO of one Circuit of 220kV Dhulkote - Panipat D/c Line – BBMB
2. LILO of 400kV Dadri – Kaithal ISTS Line

Further, PGHPL vide letter 01.12.2025 to CEA stated that they have evaluated other connectivity options i.e. LILO of 400kV Kaithal-Dadri, LILO of 220kV Sonipat-Kurukshetra & 220kV direct interconnection to Panipat (BBMB) S/s and requested to consider alternatives suggested for to provide connectivity in the letter. To deliberate on above alternatives, a meeting was held among CEA, CTU, Grid-India & BBMB on 09.12.2025, wherein various following options were discussed to provide connectivity to M/s PGHPL:

1. LILO of 400kV Kaithal-Dadri at M/s PGHPL switchyard

Sl No.	Application No. & Date	Name of the Applicant	Nature of applicant	GNA_{RE} within Region (MW)	GNA_{RE} outside Region (MW)	Total GNA_{RE} Required (MW)	Start date of GNA_{RE}	End date of GNA_{RE}

2. LILO of one Circuit of 220kV Dhulkote - Panipat D/c Line at PGHPL switchyard
3. LILO of 220kV Sonipat-Kurukshetra at M/s PGHPL switchyard
4. 220kV direct interconnection to Panipat (BBMB) S/s through D/c line
5. 220kV direct interconnection to Sonipat (PG) S/s through D/c line
6. 220kV direct interconnection to Kaithal (PG) S/s through D/c line

In the meeting held on 09.12.2025, it was agreed by CEA, CTU and Grid-India that considering only 99 MW drawl requirement, LILO the 400kV Kaithal-Dadri at M/s PGHPL switchyard is not a feasible option. Regarding option no. 2 i.e. LILO of one Circuit of 220kV Dhulkote - Panipat D/c Line at PGHPL switchyard, it was mentioned that line loading is very near to thermal limits and no margin is available for further drawl from above line due to older conductor with less capacity. For other alternatives comprising direct interconnection to Sonipat and Kaithal S/s, M/s PGHPL stated that due to longer dedicated line length (>60kms) and severe RoW issue, it is not feasible to interconnect their plant with proposed ISTS S/s in given timeline. In the meeting, it was concluded that direct interconnection with Panipat (BBMB) S/s at 220kV level (through D/c line) is technically most feasible option considering lesser dedicated line length (20-25km).

As per operational feedback of Grid-Inida, 950MVA (450+500) ICT capacity at Panipat (BBMB) S/s is being N-1 noncompliant during high demand season of May-Sep in every year. ICT capacity augmentation (950MVA to 1500MVA) has already been approved in joint meeting between CEA, CTUIL, BBMB, HVPNL and NRLDC on 17.04.2025. It was informed that for interconnection with Panipat (BBMB) S/s, 400/220kV ICT augmentation is required at Panipat (BBMB) S/s which shall be under developer's scope. M/s PGHPL agreed to the same. In the meeting, it was decided that BBMB will provide the information regarding space for bays & ICT as well as their decision on the proposal and revert on the same.

In view of the above, CTUIL vide mail dated 18.12.2025 and subsequent reminders requested BBMB to provide following information:

1. **Space availability/feasibility for 2 no.** of **220 kV line bays** – To be implemented by M/s PGPL
2. **Space availability/feasibility for 1 no. 400/220kV 500MVA ICT (3rd) at Panipat (BBMB) S/s-** To be implemented by M/s PGPL
3. Approval from BBMB on behalf of all partner states along with commercial modalities

Subsequently, PGHPL vide letter dated 22.12.2025 to Member (Power System), CEA requested to permit interconnection through 220 kV S/c line at Panipat(BBMB) S/s along with a 315 MVA transformer. For deliberation on the matter, a meeting was 05.01.2026 under the Member (PS), CEA wherein it was decided that the matter shall be deliberated further based on confirmation by BBMB as per their sub-committee meeting decision.

Deliberation in 43rd CMETS NR meeting

BBMB & HVPNL was requested to update on the deliberation held in BBMB subcommittee meeting and information sought by CTU earlier CEA meeting and subsequent mails. BBMB informed that in the sub-committee meeting, they have not yet received approval from their partner states on above proposal and partner states including Haryana have requested time for providing comments regarding the proposal and ICT augmentation at Panipat S/s. Next Meeting for sub-committee shall be held shortly and the decision may be taken in that meeting.

Sl No.	Application No. & Date	Name of the Applicant	Nature of applicant	GNA_{RE} within Region (MW)	GNA_{RE} outside Region (MW)	Total GNA_{RE} Required (MW)	Start date of GNA_{RE}	End date of GNA_{RE}

Regarding the space availability, BBMB informed that there is space available for only 3rd ICT at Panipat (BBMB) S/s which can be installed through outdoor GIS bay at 220 kV side . Further, space for 2 nos. 220kV line bays are available with outdoor GIS type. CTU stated to confirm the space of 220kv bays through the mail.

Grid India in the meeting informed that the peak loading of Panipat ICT (950 MVA) is observed to be about 800 MW and is already N-1 non-compliant. HVPNL informed that they are taking up installation of 3rd 500 MVA 400/220 kV ICT at Panipat (BBMB) S/s for approval in next NRPC meeting. CTUIL enquired about the margin available at Panipat S/s after installation of 3rd ICT to accommodate 99 MW load of PGHPL. Regarding this, HVPNL stated that 3rd ICT at Panipat (BBMB) S/s is proposed to be implemented by HVPNL to feed their demand requirement (about 1200MW from Panipat S/s) and no additional margin is available to accommodate 99MW of PGHPL load in ICTs (1500MVA). HVPN also stated that there may also be loading issue in interconnecting 400kV lines from Panipat S/s, for which they may be requirement of SPS system.

CTU informed that as HVPN is implementing 400/220kV 3rd ICT to meet their future demand as well as to meet N-1 compliance, 400/220kV 4th ICT may be required to accommodate envisaged load (99MW) of PGPHL. BBMB stated that space is not available to accommodate 400/220kV (4th) ICT at Panipat S/s. PGHPL informed that, as per their assessment space for 4th ICT at Panipat (BBMB) S/s is available which they are taking up the matter with BBMB/HVPN and confirm the same in 10 days' time (on or before 22.01.26). In this regard, no confirmation is received regarding space of 400/220kV (4th) ICT at Panipat S/s from PGHPL/BBMB. CTUIL asked HVPNL to provide their study files to assess the loading limit of Panipat ICTs. HVPNL informed that they shall share the same.

HVPNL requested PGHPL to explore possibility of interconnection at other nearby ISTS stations. HVPNL also informed that Haryana is also finalizing green Hydrogen policy accordingly, PGHPL may explore the possibility of connectivity at state level. PGHPL stated that they are not exploring the option of interconnection at STU level as it shall impact the viability of project. Therefore, PGHPL will explore the feasibility of installation of 4th ICT at Panipat S/s.

CTUIL informed that based on PGHPL's decision and confirmation from BBMB regarding space and partner state approval, the GNA grant shall be finalized in next CMETS NR meeting. Accordingly, it was decided that the above application shall be taken up again in next CMETS NR meeting.

C. Applications for additional capacity under 5.2 deferred in 42nd CMETS NR meeting:

Sl. No.	Application No. & Date	Applicant	Project Location	Nature of Applicant	App. No. & Conn. Quantum (MW) of already granted Connectivity	Planned additional capacity (MW)	Date from which additional generation capacity will be added	Connectivity Granted at
1.	2200002332 (14-08-2025)	ACME Solar Holdings Limited	Bikaner distt. Rajasthan	Generating station(s), including REGS(s), without ESS	St-II:1200003683 (300 MW) LTA:1200003829 (300 MW)	190(Solar) 250(BESS)	01.12.2025(Solar) 31.12.2026(BESS)	Bikaner-II PS

It was informed that M/s ACME Solar Holdings Limited (ASHL)) had applied for addition of generation capacity (190 MW Solar & 250 MW BESS) under regulation 5.2 of GNA Regulations, 2022 within the same connectivity quantum earlier granted at Bikaner-II PS under App. No. 1200003829 (300 MW).

The application was earlier discussed in 42nd CMETS NR meeting held on 11.11.2025 & it was informed that the processing of above application under 5.2 is dependent on the status of connectivity of 300 MW granted to M/s ACME Solar Holdings Limited at Bikaner-II PS which is already revoked by CTUIL. Accordingly,

Sl. No.	Application No. & Date	Applicant	Project Location	Nature of Applicant	App. No. & Conn. Quantum (MW) of already granted Connectivity	Planned additional capacity (MW)	Date from which additional generation capacity will be added	Connectivity Granted at

it was decided to defer the above application under 5.2 at this stage & may be taken up for grant at later stage after certain clarity on status of the above connectivity at Bikaner-II PS is established.

Subsequently, Hon'ble CERC vide order dated 12.12.2025 on Petition No. 452/MP/2025 along with IA.No.75/2025 and IA.No.82/2025 directed CTUIL to restore the Connectivity of the M/s ACME Solar Holdings at Bikaner-II PS. As per the above order, the connectivity was restored by CTUIL vide letter dated 12.12.2025 and the Connectivity was made effective from 14.12.2025.

Further, as per Para 49 of the above order, CERC directed CTUIL that as connectivity is restored (subject to submission of Conn BGs & payment of compensation charges) application made by M/s ACME Solar Holdings under Regulation 5.2 need to be process, in terms of the provisions provided under the GNA Regulations, subject to compliance with Para 38 (i.e. payment of compensation charges). Accordingly, it was proposed to grant addition of generation capacity (190 MW Solar & 250 MW BESS) under regulation 5.2 of GNA Regulations. Ms ASHPL agreed for the same.

It was informed that as per GNA Regulations, the net injection at any point of time shall not exceed the quantum of total Connectivity granted to the existing Connectivity grantee i.e., M/s ASHL (St-II:1200003683 (300 MW), LTA:1200003829 (300 MW)). Further, M/s ASHL (St-II:1200003683 (300 MW), LTA:1200003829 (300 MW)) shall be responsible for compliance with the Grid Code and other regulations of the Central Commission for the above additional generation capacity as 'Lead generator' in terms of clause (y)(ii) of Regulation 2.1. Further, M/s ASHL shall submit the technical connection data i.r.o. above additional capacity for checking necessary compliances at the earliest so as to provide sufficient time for ensuring necessary compliances. M/s ASHPL noted the same.

It was also informed that M/s ASHPL has submitted SCoD of 31.03.2027 as per 37.10(d)(iv). Considering the same, it was agreed to grant the above capacity addition under regulation 5.2 of GNA Regulations with SCoD of 31.03.2027.

Status of compliance as per Reg. 37.10(d) (i to iv) is as below:
(i) SCoD – Submitted (31.03.2027)
(ii) Conn BG1 Rs. 50 lakh & Conn BG3 of Rs. 2lakh/MW as per 5.2(e) – To be submitted within one month of issuance of in-principle intimation
(iii) Documents as per 5.2(h) - Submitted
(iv) Maximum drawl from the grid required for BESS – Submitted (300 MW)

Further, the drawl permitted for BESS shall be intimated at the later stage (with requirement of additional Conn BGs if applicable)). M/s ACME noted the same.

D. Application for Additional Grant of GNA by STUs under Regulation 19:

Sl No.	Application No. & Date	Name of the Applicant	Additional GNA (MW)	GNA within Region (MW)	GNA outside Region (MW)	Start Date of GNA
1.	2200002389 (04.09.2025)	Haryana Vidyut Prasaran Nigam Limited(HVPNL) (Haryana STU)	FY: 2026-27 – 1500 FY: 2027-28 – 0 FY: 2028-29 – 0	FY: 2026-27 – 0 FY: 2027-28 – 0 FY: 2028-29 – 0	FY: 2026-27 – 1500 FY: 2027-28 – 0 FY: 2028-29 – 0	1500 MW: 01.04.2026

It was informed that application for grant of 1500 MW GNA by HVPNL (Haryana STU) has been received in the month of Sep'25. No other STU in Northern Region has applied for additional GNA in this Apr'25 – Sep'25 window. Accordingly, CTUIL is finalising GNA Study files for next three financial years (FY 2026-27,2027-28 & 2028-29) & the PSSE case study files for GNA study will be circulated to all STUs of NR shortly. All STUs (including Haryana) were requested to update their intrastate system in 2026-27,2027-28 & 2028-29 timeframe files and share it with CTUIL before 30th Jan'26 so that GNA studies can be carried out for grant of 1500MW GNA on time and GNA grant can be completed by Mar'26 with effective from 01.04.2026 as requested in the application.

Accordingly, it was informed that the application shall be taken up for grant after the studies.

E. Application for grant of GNA received in Oct'25

Sl No.	Application No. & Date	Name of the Applicant	Nature of applicant	GNA_{RE} within Region (MW)	GNA_{RE} outside Region (MW)	Total GNA_{RE} Required (MW)	Start date of GNA_{RE}	End date of GNA_{RE}
1.	2200002494 (13.10.2025)	Indian Railways	Bulk consumer seeking to connect to ISTS directly	0	50	50	01.12.2025	31.12.2055

It was informed that Indian Railways has applied for GNA of 50 MW (Outside the region) as a Bulk consumer seeking to connect to ISTS at Mainpuri (PG) S/s.

In 3rd Meeting of Northern Region Standing Committee on Transmission (NRSCT) held on 24.05.2019, it was decided to allocate 2 nos. of 220kV bays at Mainpuri (PG) 400/220kV substation for providing connectivity to Railway Traction (Extract of MoM enclosed). In the said meeting, following were agreed with respect to Indian Railways connectivity at Mainpuri (PG) S/s:

i) **Construction of 2 nos. of 220kV bays at Mainpuri (PG) 400/220kV substation for providing connectivity to Railway Traction GSS (under the scope of Railways)**

ii) PGCIL to provide space at Mainpuri (PG) 400/220kV substation for construction of 2 nos. of 220kV bays by Railways

Indian Railways was enquired to confirm whether the application for GNA is through the same 220 kV bay. Indian Railways in the meeting confirmed that the GNA is applied for drawl through the same 220 kV bays at Mainpuri (PG) S/s which were earlier approved in NRSCT meeting & also informed that the construction of 2 no. of 220 kV bays and the dedicated 220 kV D/c line are already completed.

CEA informed that, in the 3rd NRSCT meeting, UPPTCL had also requested for 2 no. of bays at Mainpuri S/s. However, UPPTCL is yet to submit their proposal for their proposed drawl scheme from Mainpuri (PG) S/s. Regarding this, UPPTCL informed that due to non-finalization of land they could not submit the proposal. However, upon finalization of land the proposal for the drawl scheme will be put up by UPPTCL for CEA approval.

Grid India in the meeting informed that the maximum loading observed in the Mainpuri ICTs is 700 MW and the N-1 contingency limit is about 800 MW.

CTUIL informed that transformation capacity of Mainpuri (PG) S/s presently is 1130 MVA (2x315 +1x500). The incremental loading observed with proposed 50 MW load of Indian railways is about 10-15 MW per ICT in various study scenarios. In view of the above, there is sufficient margin available at Mainpuri S/s. Accordingly,

Sl No.	Application No. & Date	Name of the Applicant	Nature of applicant	GNA_{RE} within Region (MW)	GNA_{RE} outside Region (MW)	Total GNA_{RE} Required (MW)	Start date of GNA_{RE}	End date of GNA_{RE}
the 50 MW GNA to Indian Railways can be granted through existing system. CTUIL also informed that any augmentation of Transformation capacity at Mainpuri (PG) S/s in future shall be taken up based on the load growth of UP or based on the proposal by UPPTCL for drawl of power from Mainpuri (PG) S/s as required. CEA and Grid-India agreed on the proposal. CTUIL informed that Indian Railways need to submit following Conn BGs within one month from the date of intimation by CTUIL: • **Conn BG-1: Rs. 50 Lakh** • **Conn BG-3: Rs. 1 Cr (Rs.2 lakh/MW)** Further, Indian Railways need to sign GNA agreement in line with Reg. 22.2(b-i). Indian Railways in the meeting informed that in line with CERC order dated 19.12.2024 on Petition No. 359/MP/2024 along with IA No. 88/2024, Indian Railways shall be submitting RBI issued Letter of Mandates against the requirement of Conn BGs. The same was noted. It was also informed that Indian Railways has requested for Start date of GNA from 01.12.2025 in the application. However, as the requested date has already passed. Therefore, GNA intimation shall be issued as early as possible with start date mentioned as 2 days from the intimation date. However, upon submission of Conn BGs/Letter of Mandate & signing of GNA Agreement by Indian Railways, the GNA shall be made effective in two days from the date of signing of GNA agreement. Subsequently, Indian railways vide mail dated 19.02.2026 informed their decision to withdraw the above application. Accordingly, it was decided to close the application in line with GNA Regulations.								

Annexure-I

List of Participants of 43rd Consultation meeting for Evolving Transmission Schemes in NR held on 12-01-2026

CEA

Smt. Kavita Jha	Director

Grid India

Shri Kamaldeep Singh	DGM
Shri Gaurav Malviya	Ch. Manager
Shri Prashant Garg	Manager

CTUIL

Shri Sandeep Kumawat	DGM
Shri Narendra Sathvik Ranganath	Ch. Manager
Shri Shyam Sunder Goyal	Ch. Manager
Shri Yatin Sharma	Manager
Shri Madhusudan Meena	Engineer
Shri Rishabh Bansal	Engineer
Shri Jayesh Raikwar	Engineer
Shri Kumar Anjul	Engineer

JKPTCL

MD, JKPTCL

UPPTCL

Shri Satyendra Kumar	SE

BBMB

Shri Surjeet Singh	CE(TS)

Connectivity/GNA Applicants

Shri Veerendra Verma	Indian Railways
Shri Sanjay Verma	HVPNL
Shri Rajeev Mohan Dubey	THDC India Ltd
Shri Janak Pandya	Panipat Green Hydrogen Pvt Ltd
Shri Kamlesh Kumar Gupta	Panipat Green Hydrogen Pvt Ltd
Shri Rahul Kumar	ACME Solar Holdings Ltd